


Name of Agency: **BAYAWAN WATER DISTRICT**


Address: Lot 1, Block N., Don Gaspar Vicente Subdivision, Villareal, Bayawan City



**Quarterly Report on Government Projects/Programs/Activities  
As of June 30, 2019**

Project/Program/Activity Name	Location	Total Cost	Date Started	No. of Extensions	Target Completion Date	Project Status		Remarks
						% of Completion	Total Cost Incurred to Date	
Building Extension Construction & Improvement	Brgy. Villareal, Bayawan City	1,200,000.00	01/01/2018	-	31/12/2019	58.28%	699,410.90	ON-GOING
Camandagan Springbox	Brgy. Maninohon, Bayawan City	400,000.00	01/01/2018	-	31/12/2019	76.97%	307,863.13	ON-GOING
Bugay-San Jose Pumping	Brgy. Bugay and San Jose, Bayawan City	1,000,000.00	01/01/2018	-	31/12/2019	68.68%	686,841.26	ON-GOING
San Isidro Spring Box	Brgy. San Isidro, Bayawan City	100,000.00	01/01/2018	-	31/12/2019	86.67%	86,673.13	ON-GOING
Cambulo Well Drilling	Brgy. Banga, Bayawan City	4,550,000.00	01/01/2018	-	31/12/2019	18.74%	852,737.42	ON-GOING
Fencing - Lot 6 Bodega	Brgy. Villareal, Bayawan City	100,000.00	01/01/2019	-	31/12/2019	43.98%	43,983.30	ON-GOING
Treatment Rooms for Health and Safety	Brgy. Villareal, Bayawan City	80,000.00	01/01/2019	-	31/12/2019	0.00%	-	ON-GOING
Fencing Ali-is Pumping Station	Brgy. Ali-is, Bayawan City	100,000.00	01/01/2019	-	31/12/2019	0.00%	-	ON-GOING
	<b>TOTAL</b>	<b>7,530,000.00</b>				<b>TOTAL</b>	<b>2,677,509.14</b>	

Submitted by:

  
**ALMA L. ABRASALDO**  
 General Manager C