


Name of Agency: **BAYAWAN WATER DISTRICT**
 Address: Lot 1, Block N., Don Gaspar Vicente Subdivision, Villareal, Bayawan City


Government Projects/Programs/Activities
As of December 31, 2022

Project/Program/Activity Name	Location	Total Budget	Date Started	No. of Extensions	Target Completion Date	Project Status		Remarks	Beneficiaries
						% of Completion	Total Cost Incurred to Date		
Bayawan Water System Supply Project	Bayawan City	100,000,000.00	1/1/2022	-	12/31/2022	12%	12,325,397.83	On-going	Bayawan Water District- Concessionaires
Pumping Plant Structure and Improvement	Bayawan City	265,218.78	8/1/2022	-	12/31/2022	100%	100,632.52	Completed	Bayawan Water District- Concessionaires
Transmission and Distribution Lines- Sta. Catalina	Sta. Catalina	1,500,000.00	8/1/2022	-	12/31/2022	3%	51,412.50	On-going	Bayawan Water District- Concessionaires
Source of Supply - Structures and Improvements (MANAMPA)	Bayawan City	350,000.00	8/1/2022	-	12/31/2022	100%	156,082.91	Completed	Bayawan Water District- Concessionaires
TOTAL		102,115,218.78					12,325,397.83		


Prepared by:


SHERYLN D. MANANQUIL, CPA
 Corporate Accounts Analyst

Checked/Verified by:


GINALYN P. PIOSCA
 Division Manager C

Noted by:


ALMA L. ABRASALDO
 General Manager C